

OBRA: MURETA ESTAQUEADA-TRAV.PASCOAL PROX.N213 ENGENHOCA

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S			
				1	2	3	4
1	SERV ESC, LAB E CAMPO	110.513,62	24.83	47.00 51941.40 11.67	33.00 36469.49 8.19	11.00 12156.50 2.73	9.00 9946.23 2.23
2	CANTEIRO DE OBRA	22.952,18	5.16	92.00 21116.01 4.74	3.00 688.57 0.15	3.00 688.57 0.15	2.00 459.04 0.10
3	MOVIMENTO DE TERRA	13.433,57	3.02	41.00 5507.76 1.24	45.00 6045.11 1.36	7.00 940.35 0.21	7.00 940.35 0.21
4	TRANSPORTES	12.758,18	2.87	25.00 3189.55 0.72	25.00 3189.55 0.72	25.00 3189.55 0.72	25.00 3189.55 0.72
5	SERV COMPLEMENTARES	21.103,55	4.74	52.00 10973.85 2.47	24.00 5064.85 1.14	24.00 5064.85 1.14	-----
6	GAL, DRENOS E CONEXOS	1.034,37	0.23	-----	-----	-----	100.00 1034.37 0.23
8	BASES E PAVIMENTOS	8.313,70	1.87	-----	-----	50.00 4156.85 0.93	50.00 4156.85 0.93
9	SERV PARQUES, JARDINS	3.983,64	0.90	-----	-----	-----	100.00 3983.64 0.90
10	FUNDACOES	28.266,79	6.35	-----	50.00 14133.40 3.18	50.00 14133.40 3.18	-----
11	ESTRUTURAS	213.602,74	47.99	-----	51.00 108937.40 24.48	49.00 104665.34 23.52	-----
12	ALV E DIVISORIAS	3.946,36	0.89	-----	-----	-----	100.00 3946.36 0.89
14	ESQ MAD,SER,FER, VID	5.157,48	1.16	-----	-----	-----	100.00 5157.48 1.16
TOTAL		445.066,18	100.00	20.83 92728.56	39.21 174528.36	32.58 144995.40	7.37 32813.86

* Q20AGOM