

510005226/19

190

EMUSA

CRONOGRAMA FISICO FINANCEIRO

OBRA: SISTEMA DE ESTABILIZACAO DE TALUDES COM CORTINA ATIRANTADA,

Ana Luiza Cunha Naegele Dias
Assessor Técnico
DPC/EMUSA
Mat. 43019
NOVEMBRO/21

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	MESES					
				1	2	3	4	5	6
1	SERV ESC, LAB E CAMPO	4.100.396,40	27.71	30.00	40.00	14.00	6.00	5.00	5.00
				1230118.92	1640158.56	574055.50	246023.78	205019.82	205019.82
				8.31	11.08	3.88	1.66	1.39	1.39
2	CANTEIRO DE OBRA	67.650,30	0.46	62.10	7.58	7.58	7.58	7.58	7.58
				42010.84	5127.89	5127.89	5127.89	5127.89	5127.89
				0.28	0.03	0.03	0.03	0.03	0.03
3	MOVIMENTO DE TERRA	90.031,37	0.61	20.00	30.00	30.00	20.00		
				18006.27	27009.41	27009.41	18006.27		
				0.12	0.18	0.18	0.12		
4	TRANSPORTES	731.421,40	4.94	20.00	30.00	30.00	20.00		
				146284.28	219426.42	219426.42	146284.28		
				0.99	1.48	1.48	0.99		
5	SERV COMPLEMENTARES	604.870,48	4.09	30.00	20.00	20.00	20.00	10.00	
				181461.14	120974.10	120974.10	120974.10	60487.05	
				1.23	0.82	0.82	0.82	0.41	
6	GAL, DRENOS E CONEXOS	442.775,12	2.99			30.00	30.00	40.00	
						132832.54	132832.54	177110.05	
						0.90	0.90	1.20	
7	ARGAMASSA, INJ E CONS	148.679,23	1.00		40.00	30.00	30.00		
					59471.69	44603.77	44603.77		
					0.40	0.30	0.30		
8	BASES E PAVIMENTOS	30.322,00	0.20					20.00	80.00
								6064.40	24257.60
								0.04	0.16
10	FUNDACOES	226.299,00	1.53		90.00	10.00			
					203669.10	22629.90			
					1.38	0.15			
11	ESTRUTURAS	8.090.017,74	54.67		30.00	30.00	20.00	10.00	10.00
					2427005.32	2427005.32	1618003.55	809001.77	809001.77
					16.40	16.40	10.93	5.47	5.47
13	REV PAR, TETOS, PISOS	27.664,00	0.19						100.00
									27664.00
									0.19
20	PRECOS RODOVIARIOS	239.035,75	1.62					50.00	50.00
								119517.88	119517.88
								0.81	0.81
	TOTAL	14.799.162,89	100.00	10.93	31.78	24.15	15.76	9.34	8.04
				1617881.45	4702842.49	3573664.84	2331856.18	1382328.86	1190588.96

* Q19DEZE

Leila Ferreira Queiroz
FPT
DCPR/EMUSA
Mat: 02493