

OBRA: EST.CONTENCAO FINAL DA ALAMEDA SAO BOAVENTURA

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S				
				1	2	3	4	5
1	SERV ESC, LAB E CAMPO	1.405.433,85	31.61	35.00 491901.85 11.06	25.00 351358.46 7.90	20.00 281086.77 6.32	20.00 281086.77 6.32	-----
2	CANTEIRO DE OBRA	47.006,75	1.06	50.00 23503.38 0.53	30.00 14102.03 0.32	20.00 9401.35 0.21	-----	-----
3	MOVIMENTO DE TERRA	18.353,27	0.41	-----	40.00 7341.31 0.17	40.00 7341.31 0.17	20.00 3670.65 0.08	-----
4	TRANSPORTES	97.799,70	2.20	10.00 9779.97 0.22	25.00 24449.93 0.55	25.00 24449.93 0.55	20.00 19559.94 0.44	20.00 19559.94 0.44
5	SERV COMPLEMENTARES	418.575,13	9.41	-----	20.00 83715.03 1.88	40.00 167430.05 3.77	30.00 125572.54 2.82	10.00 41857.51 0.94
6	GAL, DRENOS E CONEXOS	2.080,81	0.05	-----	15.00 312.12 0.01	25.00 520.20 0.01	50.00 1040.41 0.02	10.00 208.08 0.00
7	ARGAMASSA, INJ E CONS	11.963,59	0.27	-----	-----	30.00 3589.08 0.08	50.00 5981.80 0.13	20.00 2392.72 0.05
8	BASES E PAVIMENTOS	14.271,14	0.32	-----	-----	-----	40.00 5708.46 0.13	60.00 8562.68 0.19
9	SERV PARQUES, JARDINS	35.694,20	0.80	-----	-----	-----	30.00 10708.26 0.24	70.00 24985.94 0.56
10	FUNDACOES	135.868,32	3.06	-----	30.00 40760.50 0.92	50.00 67934.16 1.53	20.00 27173.66 0.61	-----
11	ESTRUTURAS	2.137.076,60	48.07	-----	20.00 427415.32 9.61	40.00 854830.64 19.23	35.00 747976.81 16.82	5.00 106853.83 2.40
12	ALV E DIVISORIAS	5.711,50	0.13	-----	-----	55.00 3141.33 0.07	45.00 2570.18 0.06	-----
15	INST ELE, HID, SAN, MEC	98.152,25	2.21	-----	25.00 24538.06 0.55	35.00 34353.29 0.77	30.00 29445.68 0.66	10.00 9815.23 0.22
17	PINTURAS	1.631,18	0.04	-----	-----	-----	40.00 652.47 0.01	60.00 978.71 0.02
18	APAR HID, SAN, ELE, MEC	1.521,40	0.03	-----	-----	-----	40.00 608.56 0.01	60.00 912.84 0.02
21	ILUMINACAO PUBLICA	15.075,42	0.34	-----	-----	30.00 4522.63 0.10	60.00 9045.25 0.20	10.00 1507.54 0.03
TOTAL		4.446.215,11	100.00	11.81 525185.19	21.91 973992.75	32.81 1458600.72	28.58 1270801.43	4.89 217635.02

* T21JANB