

OBRA: CONTENCAO LADEIRA DO QUEBRA

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S		
				1	2	3
1	SERV ESC, LAB E CAMPO	514.357,96	58.33	60.00 308614.78 35.00	35.00 180025.29 20.41	5.00 25717.90 2.92
2	CANTEIRO DE OBRA	18.806,23	2.13	100.00 18806.23 2.13	-----	-----
3	MOVIMENTO DE TERRA	3.521,72	0.40	90.00 3169.55 0.36	10.00 352.17 0.04	-----
4	TRANSPORTES	4.869,49	0.55	90.00 4382.54 0.50	10.00 486.95 0.06	-----
5	SERV COMPLEMENTARES	12.374,91	1.40	10.00 1237.49 0.14	50.00 6187.46 0.70	40.00 4949.96 0.56
6	GAL, DRENOS E CONEXOS	358,67	0.04	-----	100.00 358.67 0.04	-----
7	ARGAMASSA, INJ E CONS	17.012,45	1.93	50.00 8506.23 0.96	50.00 8506.23 0.96	-----
10	FUNDACOES	28.287,42	3.21	70.00 19801.19 2.25	30.00 8486.23 0.96	-----
11	ESTRUTURAS	273.192,69	30.98	-----	60.00 163915.61 18.59	40.00 109277.08 12.39
12	ALV E DIVISORIAS	5.356,80	0.61	-----	-----	100.00 5356.80 0.61
13	REV PAR, TETOS, PISOS	1.637,10	0.19	-----	-----	100.00 1637.10 0.19
17	PINTURAS	2.067,75	0.23	-----	-----	100.00 2067.75 0.23
TOTAL		881.843,19	100.00	41.34 364518.01	41.77 368318.60	16.90 149006.59

* T20JANZ