

OBRA: REF. DOS VEST. CONSTRUCAO DE NOVOS ESPACOS CSU2020

N.	DISCRIMINACAO	VALOR TOTAL ITEM	%	M E S E S				
				1	2	3	4	5
1	SERV ESC, LAB E CAMPO	24.070,27	6.79	50.00 12035.14 3.39	50.00 12035.14 3.39	-----	-----	-----
2	CANTEIRO DE OBRA	1.550,16	0.44	100.00 1550.16 0.44	-----	-----	-----	-----
3	MOVIMENTO DE TERRA	1.006,88	0.28	-----	20.00 201.38 0.06	30.00 302.06 0.09	50.00 503.44 0.14	-----
4	TRANSPORTES	3.005,28	0.85	20.00 601.06 0.17	20.00 601.06 0.17	20.00 601.06 0.17	20.00 601.06 0.17	20.00 601.06 0.17
5	SERV COMPLEMENTARES	17.386,41	4.90	20.00 3477.28 0.98	30.00 5215.92 1.47	30.00 5215.92 1.47	20.00 3477.28 0.98	-----
6	GAL, DRENOS E CONEXOS	3.805,13	1.07	-----	10.00 380.51 0.11	10.00 380.51 0.11	40.00 1522.05 0.43	40.00 1522.05 0.43
11	ESTRUTURAS	34.902,00	9.84	-----	10.00 3490.20 0.98	30.00 10470.60 2.95	40.00 13960.80 3.94	20.00 6980.40 1.97
12	ALV E DIVISORIAS	50.325,69	14.19	-----	-----	20.00 10065.14 2.84	50.00 25162.85 7.09	30.00 15097.71 4.26
13	REV PAR, TETOS, PISOS	64.482,96	18.18	-----	-----	30.00 19344.89 5.45	40.00 25793.18 7.27	30.00 19344.89 5.45
14	ESQ MAD, SER, FER, VID	71.045,40	20.03	-----	-----	-----	50.00 35522.70 10.02	50.00 35522.70 10.02
15	INST ELE, HID, SAN, MEC	28.620,16	8.07	-----	20.00 5724.03 1.61	25.00 7155.04 2.02	35.00 10017.06 2.82	20.00 5724.03 1.61
16	COBERT, ISOL E IMPERM	15.383,94	4.34	-----	-----	-----	50.00 7691.97 2.17	50.00 7691.97 2.17
17	PINTURAS	11.599,71	3.27	-----	-----	-----	50.00 5799.86 1.64	50.00 5799.86 1.64
18	APAR HID, SAN, ELE, MEC	27.479,47	7.75	-----	-----	-----	50.00 13739.74 3.87	50.00 13739.74 3.87
TOTAL		354.663,46	100.00	4.98 17663.63	7.80 27648.24	15.09 53535.22	40.54 143791.98	31.59 112024.40

* MRCSU20